



PETROLEUM MARKETERS MANAGEMENT INSURANCE COMPANY
2894 - 106th St., PO Box 7628, Urbandale, IA 50323
Ph: 800/942-1000, 515/334-3001 Fax: 515/334-3013

PMMIC MARINA INSTALLATION CERTIFICATION

Registration #:	_____	Installer:	_____
Site Name:	_____	Certification #:	_____
Address:	_____	Company Name:	_____
City:	_____	Address:	_____
Completion Date:	_____	City:	_____

Please use this form to document that this site meets PMMIC requirements. Check all applicable items once they have been met. Please be reminded that specific equipment must be installed in order to continue the underwriting process.

PMMIC must have documentation from an Iowa licensed installer that the following four specific items have been addressed:

- Passing precision line tightness test conducted on each delivery line after setup and prior to placing the line in service in the spring. *
- Line breakaways installed and anchored at the shoreline on each product delivery line, such that it will prevent a product release from the UST when a line is severed.
- Anti-siphon or positive shutoff solenoid installed on each product delivery line at the tank.
- Automatic line leak detector installed and operational on each product line, if the pumping unit is not in the retail-dispensing unit on the dock.

Comments: _____

*You are required to pass this test annually after setup and before the lines are put back into service.

_____ Installer Signature	_____ Date	_____ Printed Name
------------------------------	---------------	-----------------------

Please MAIL or FAX completed form to PMMIC @ (515) 334-3013.